# COMPLETION REPORT

1. NAME OF WORK : **Improvements to drains at shettyhalli Janatha Colony, near Airforce Compound, in Ward no. 12, in Shettyhalli Sub-Division**

2. Sanctioned Estimate No. & Date : AS/38/14-15. Dt: 29/10/2014
   TS/141/14-15. Dt: 29/10/2014

3. Head of account which is chargeable : P – 1771

4. Entrustment order No. & DT : EE/DD/WO/ 348 /14-15, Dated: 31/03/2015

5. Name of Beneficiaries : SURENDRA .B.T

6a. Time stipulated for completion of work : ——

b. Delay in execution of work : 52 days

7. Measurement recorded in : M.B No. 3415/14-15
   Page No. 341413/2 to 341418/2

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 3415/14-15
   : Page No. 341460 to 62

9. Name of the office / official Incharge of the work : ——

10. a) Asst. Eng/Junior Eng. : Sri. RAVI. N.K
    b) Asst. Exe. Engineer : Sri. JAYALINGAPPA .B.L

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERANCE | |
|---|---|---|---|
| | | Excess | Savings |
| 15 Lakhs | 1412563=00. | —— | 87437/- |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K 30/9/15
ASST. ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Chief Engineer
Bruhat Bangalore Mahanagara Palike